

**KOLKATA METRO RAIL CORPORATION LTD.
KMRCL BHAVAN, HRBC OFFICE COMPOUND,
MUNSHI PREMCHAND SARANI, KOLKATA - 700021.**



**MEMORANDUM OF UNDERSTANDING
2018-2019**

**between
Kolkata Metro Rail Corporation Ltd.
And
Ministry of Railways (Railway Board)**

May 2018

Parameters & Targets for MoU 2018-19

SL. No.	Parameter	Unit	Wt.	Excellent	V. Good	Good	Fair	Poor
01.	CAPEX during the year	Rs. Cr.	15	1500	1300	1200	1100	1000
02.	Completion of Tunnelling from Howrah Maidan to Esplanade in Underground -I package including following: i) 8 nos. cross passages ii) 7.5 km. walkway iii) 1 st stage track bed concrete	Date	15	31.01.19	15.02.19	28.02.19	15.03.19	31.03.19
03.	Completion of Roof Slab, Upper Concourse slab, Mechanical slab in Howrah Underground Station in Underground-I package (3 slabs - 28000 sqm)	Date	15	31.01.19	15.02.19	28.02.19	15.03.19	31.03.19
04.	Completion of Diaphragm wall in Mahakaran Station in Underground-I package (Balance 500 M)	Date	5	31.12.18	31.01.19	28.02.19	15.03.19	31.03.19
05.	Completion of Phoolbagan Station Architectural Finishing Works (without architectural finishes in interfacing areas with E&M and S&T Agencies) in Underground-II package	Date	5	30.06.18	31.07.18	31.08.18	30.09.18	31.10.18
06.	Completion of Diaphragm wall in Esplanade Station in Underground-II package (Balance 300 M)	Date	5	31.08.18	30.09.18	31.10.18	30.11.18	31.12.18
07.	Commencement of Trial Run in Viaduct	Date	5	31.05.18	15.06.18	20.06.18	25.06.18	30.06.18
08.	Running of passenger trains in Salt Lake to Phoolbagan Stations	Date	10	31.12.18	15.02.19	28.02.19	15.03.19	31.03.19


422 Lin
08.05.2018

Jmm
08/05/2018


09.	Completion of Power Supply works in balance 2 Elevated Viaduct & Depot in addition to completion of 4 stations already covered under MoU 2017-18	Date	4	31.05.18	15.06.18	20.06.18	25.06.18	30.06.18
10.	Completion of Lift & Escalator works in balance 2 Elevated Viaduct & Depot in addition to completion of 4 stations already covered under MoU 2017-18	Date	4	31.05.18	15.06.18	20.06.18	25.06.18	30.06.18
11.	Completion of TVS works in Phoolbagan	Date	3	30.11.18	10.12.18	20.12.18	15.02.19	28.02.19
12.	Completion of ECS works in Phoolbagan	Date	4	30.11.18	10.12.18	20.12.18	15.02.19	28.02.19
13.	Issuance of Acceptance Letter for Underground E&M Systems Phase-II	Date	4	31.12.18	31.01.19	28.02.19	15.03.19	31.03.19
14.	Issuance of Acceptance Letter for Underground ECS Tender Phase-II	Date	3	31.12.18	31.01.19	28.02.19	15.03.19	31.03.19
15.	Issuance of Acceptance Letter for Underground Lift & Escalator Tender Phase-II	Date	3	31.12.18	31.01.19	28.02.19	15.03.19	31.03.19
Total				100				

Note: CAPEX would mean addition in Fixed assets (Property, Plant & Equipment, Intangible assets, etc.), changes (Increase/Decrease) in CWIP and Capital Advances.

- (a) At the time of MoU Evaluation, wherever the figures are not verifiable from the Annual Report, verification of the same would be done on the basis of certification by way of resolution(s) of the Board of Directors.
- (b) The targets decided in the MoU are unconditional and no offset will be allowed. Further, evaluation would be subject to compliance of additional eligibility criteria as contained in paragraph 14.2 of MoU Guidelines 2017-18 and onwards.



08.05.2018

(PARASHURAM SINGH)
Managing Director
Kolkata Metro Rail Corporation Ltd.


08/05/2018
(RANJANESH SAHAI)
Secretary, Railway Board
Ministry of Railways

Self-declaration/Certification by CPSE

It is hereby certified that the targets/actual achievements in respect of MoU parameters have been worked out as per MoU Guidelines by adopting the norms and definitions laid down in MoU Guidelines for the year 2017-18 and onwards. In case any deviation is found at any point of time, DPE is free to evaluate the performance as per MoU Guidelines. Kolkata Metro Rail Corporation Ltd. has no right of claim in this regard.


08.05.2018

(PARASHURAM SINGH)
Managing Director,
Kolkata Metro Rail Corporation Ltd.

कोलकाता मेट्रो रेल कॉर्पोरेशन लिमिटेड
केएमआरसीएल भवन, एचआरबीसी कार्यालय परिसर
मुंशी प्रेमचन्द सरणी, कोलकाता-700021.



**समझौता ज्ञापन
2018-2019**

कोलकाता मेट्रो रेल कॉर्पोरेशन लि.
एवं
रेल मंत्रालय (रेलवे बोर्ड)
के मध्य

मई, 2018

समझौता ज्ञापन 2018-19 का मानदण्ड एवं लक्ष्य

क्र.	मानदण्ड	इकाई	वज.	उत्कृष्ट	बहुत अच्छा	अच्छा	ठीक-ठाक	खराब
01.	कैपेक्स वर्ष के दौरान	रु करो.	15	1500	1300	1200	1100	1000
02.	हावड़ा मैदान से एस्प्लेनेड तक भूगर्भ-1 पैकेज में सुरंग की पूर्णता -I निम्नलिखित सहित: i) 8 अदद क्रास पैसेज ii) 7.5किमी वाकवे iii) 1" स्टेज ट्रैक बेड कंक्रीट	दिनांक	15	31.01.19	15.02.19	28.02.19	15.03.19	31.03.19
03.	रूप स्लैब की पूर्णता भूगर्भ -1 पैकेज में हावड़ा भूगर्भ स्टेशन में मेकनिकल स्लैब, ऊपरी कंक्रीट स्लैब (3 स्लैब - 28000 वर्गमी.)	दिनांक	15	31.01.19	15.02.19	28.02.19	15.03.19	31.03.19
04.	भूगर्भ -1 पैकेज में महाकरण स्टेशन में डायफ्राम दीवाल की पूर्णता (शेष 500 मी)	दिनांक	5	31.12.18	31.01.19	28.02.19	15.03.19	31.03.19
05.	भूगर्भ-1I पैकेज में फूलबागान स्टेशन में वास्तुशिल्पी फिनिशिंग कार्य की पूर्णता (इंटरफेशिंग एरिया में वास्तुशिल्पी फिनिशिंग के बिना ईएण्डए तथा एसएण्ड टी एजेंसीज के साथ)	दिनांक	5	30.06.18	31.07.18	31.08.18	30.09.18	31.10.18
06.	भूगर्भ -1I पैकेज में एस्प्लेनेड स्टेशन में डायफ्राम दीवाल की पूर्णता (शेष 500 मी) (शेष 300 मी)	दिनांक	5	31.08.18	30.09.18	31.10.18	30.11.18	31.12.18
07.	वायडकटमें परीक्षण चालन की शुरुआत	दिनांक	5	31.05.18	15.06.18	20.06.18	25.06.18	30.06.18
08.	साल्टलेक से फूलबागान स्टे. में यात्री गाड़ियों का चालन	दिनांक	10	31.12.18	15.02.19	28.02.19	15.03.19	31.03.19

423/111
08.05.2018

Jmani
08/05/2018

09.	शेष 2 एलेवेटेड वायडकट में विद्युत आपूर्ति कार्य की पूर्णता- चार स्टेशनों की पूर्णता के अलावा, जिसे एमओयू 2017-18 में कवर किया गया था	दिनांक	4	31.05.18	15.06.18	20.06.18	25.06.18	30.06.18
10.	शेष 2 एलेवेटेड वायडकट में लिफ्ट एवं एस्क्लेटर कार्यों की पूर्णता चार स्टेशनों की पूर्णता के अलावा, जिसे एमओयू 2017-18 में कवर किया गया था	दिनांक	4	31.05.18	15.06.18	20.06.18	25.06.18	30.06.18
11.	फूलबागान में टीवीएस कार्यों की पूर्णता	दिनांक	3	30.11.18	10.12.18	20.12.18	15.02.19	28.02.19
12.	फूलबागान में ईसीएस कार्यों की पूर्णता	दिनांक	4	30.11.18	10.12.18	20.12.18	15.02.19	28.02.19
13.	भूगर्भ ईएण्डए सिस्टम फेज-II के लिए स्वीकृति पत्र का जारी किया जाना	दिनांक	4	31.12.18	31.01.19	28.02.19	15.03.19	31.03.19
14.	भूगर्भ ईसीएस टेण्डर के फेज-II के लिए स्वीकृति पत्र का जारी किया जाना	दिनांक	3	31.12.18	31.01.19	28.02.19	15.03.19	31.03.19
15.	भूगर्भ ईसीएस टेण्डर के फेज-II के लिए स्वीकृति पत्र का जारी किया जाना	दिनांक	3	31.12.18	31.01.19	28.02.19	15.03.19	31.03.19
	कुल		100					


द्रष्टव्य: कैपेक्स का आशय होगा स्थायी परिसंपत्तियों (सम्पत्ति, प्लांट एवं उपकरण, अप्रत्यक्ष परिसंपत्ति आदि का संयोजन), परिवर्तन (वृद्धि/गिरावट) सीडब्ल्यूआईपी एवं पूंजी अग्रिम में।

(a) समझौता ज्ञापन का मूल्यांकन करने के समय, जहाँ कहीं भी ऑकड़े वार्षिक प्रतिवेदन से सत्यापनयोग्य नहीं हैं, उसका सत्यापन वर्गीकरण के आधार पर किया जायेगा, निदेशक मण्डल के रिज्योल्यूशन के तरीके से।

(b) समझौता ज्ञापन में निर्धारित लक्ष्य बिनाशर्त हैं तथा ऑफसेट की अनुमति नहीं होगी। आगे, मूल्यांकन अतिरिक्त पात्रता की शर्तों के अनुपालन के अधीन होगा, जैसा कि समझौता ज्ञापन के दिशा निर्देश 2017-18 के पैराग्राफ 14.2 में तथा उसके बाद निहित है।

पल्लव (12)
08.05.2018

(परशुराम सिंह)
प्रबंध निदेशक
कोलकाता मेट्रो रेल कॉर्पोरेशन लि.


08/05/2018
(रंजेश सहाय)
सचिव, रेलवे बोर्ड
रेल मंत्रालय

स्वतः प्रमाणीकरण/सीपीएसई द्वारा प्रमाणीकरण

यह एतद्वारा प्रमाणित किया जाता है कि समझौता ज्ञापन के मानदण्ड के सम्बन्ध में लक्ष्य/वास्तविक उपलब्धियों की गणना समझौता ज्ञापन के दिशानिर्देश के अनुसार वर्ष 2017-18 तथा उसके बाद के लिए समझौता ज्ञापन के दिशानिर्देशों में उल्लिखित मानकों एवं परिभाषाओं को अपना कर किया गया है। किसी भी प्रकार के विचलन के मामले में, यदि किसी भी समय पाया जाता है, डीपीई समझौता ज्ञापन के दिशानिर्देशों के अनुसार कार्यनिष्पादन का मूल्यांकन करने के लिए स्वतंत्र है। कोलकाता मेट्रो रेल कॉर्पोरेशन लिमिटेड के पास इस सम्बन्ध में किसी दावे का अधिकार नहीं होगा।

469 (1) n
08.05.2018

(परशुराम सिंह)

प्रबंध निदेशक

कोलकाता मेट्रो रेल कॉर्पोरेशन लि.